Corrected 12/15/2016

Item	Project Number	PC#	County	Length	Route	Location of Project	Type of Improvement	Federal Funds	Fiscal Year	Total Cost (Mil\$)	Federal Total Amt (Mil\$) Award	Award Date Status
Interstate Maintenance Projects												
.00	IM 1901(175)58	035J	Pennington	0.0	190E 190W	I90-Strs, Box Elder Creek at MRM 63.42; I90 WB On Ramp, 2.0 E of US16B Intch;I90 WB On Ramp, 2.9 W of Box Elder; Liberty Blvd, Exit 67; Over County Rd/Draw, 1.0 East of Exit 67; 2.1 E of Elk Vale Rd Exit Over a Creek	Diaphragm, Bent Cap, Approach Slab Repair, Epocy Chip Seals & Joints, Approach Pavement, Epoxy Polymer (2nd Coat), Joint Repair	0.538	2016	0.591	0.490	3/2/2016 In Progres:
0.00	IM 0901(182)23 IM0802(160)67	02Q0 034L	Lawrence Pennington	1.3	190E	I90 - Exit 67 (Liberty Blvd); I-90 Exit 23 (Whitewood)	Partial Interchange Lighting	0.289	2016	0.321	0.323	11/24/2015 Complete
1.00	IM 01901(12)1	05DX	Pennington	0.0	I190N I190S	I190-Str I90 & I190 Interchange (Exit 57)	Replace the Sign Brackets on the Sign(s) Attached to Structure at Exit 57	0.023	2016	0.026		Deferred indefinetly
					2016	1.3	Miles	0.850		0.938		
State Highway System Urban Projects												
00	* NH 0016(79)68	027C	Pennington	0.8	US16	US16- Fm St James St to Omaha St in Rapid City	Urban Grading, Storm Sewer, Curb & Gutter, Sidewalk, Lighting, Signal & PCC Surfacing FM St James St to Kansas City St: Minor Joint & Spall Repair FM Kansas City St to Omaha St	5.287	2016	6.958	7.364	3/17/2016 In Progress
					2016	0.8	Miles	5.287		6.958		
						Railroad Crossing Improvem	ent Projects					
00	PS 0044(180)43	04CQ	Pennington	0.0	SD44	SD44 - Mt.View Rd in Rapid City, crossing 190277T. RCP&E	Rehablilitation of crossing surface	0.081	2016	0.090	0.120 0.133	8/23/2016 In Progress
60	PP 8052(70)	05JW	Pennington	0.0		6th Street in Rapid City, 190269B, RCP&E	Improve Railroad Signals, Crossing Surface, and PE	0.450	2016	0.500	0.162 0.180	8/30/2016 In Progress
70	PP 1701(14)	05JX	Pennington	0.0		West Boulevard in Rapid City, 190272J, RCP&E	Improve Signal System, Crossing Surface, and PE	0.369	2016	0.410	0.207 0.231	8/30/2016 In Progress
					2016			0.900		1.000		

Roadway Safety Improvement

Corrected 12/15/2016

							•							
Item	Project Number	PC#	County	Length	Route	Location of Project	Type of Improvement	Federal Funds	Fiscal Year	Total Cost (Mil\$)	Federal Amt (Mil\$)	Total Award	Award Date	Status
3.00	PH 0040(225)	04YX	Regionwide	0.0		Various locations on the State System in the Rapid City Region	Intersection Improvements	0.459	2016	0.510				Cancelled
13.00	PH 0040(19)	03B6	Regionwide	0.0		Various locations on the State System in the Rapid City Region	Cold Plastics Durable Pavement Marking	0.510	2016	0.510	0.118	0.118	5/10/2016	
14.00	PH 0040(20)	03B7	Regionwide	0.0		Various locations on the State System in the Rapid City Region	Sprayable Durable Pavement Marking	0.255	2016	0.255				Cancelled
21.00	PH 0040(216)	04H1	Regionwide	0.0		Rapid City Region	Corridor Signing, PE	0.816	2016	0.816	0.703	0.703	6/21/2016	Complete
39.13	PH 0041(158)	05QL	Custer Lawrence Meade Pennington	0.0		Various Paved Roads in Custer, Lawrence, Meade and Pennington Counties	Roadway Sweeping	0.459	2016	0.510	0.025	0.025	7/8/2016	Complete
					2016	0.0	Miles	2.499		2.601				
Pavement Preservation Projects														
20.00	NH-P 0040(312)	054Q	Rapid City Region	26.7	US212 SD79 SD79N SD79S	Rapid City Region	Micro-Surfacing of Mainline and/or Shoulders	6.801	2016	6.883		2.293	5/13/2016	Complete
37.00	NH-P 0041(151)	054G	Lawrence Pennington	15.6	SD44 SD44E SD44W US85	Various Locations in the Rapid City Area	Rout & Seal	0.069	2016	0.085		0.119	5/10/2016	Complete
					2016	15.6	Miles	6.870		6.968				
						County Secondary and Off Sys	stem Projects							
0.10	P 1614(02)	05K2	Pennington	0.0		Radar Hill Rd - South of 228th Street	Slide Repair	0.000	2016	0.306				Deferred to
0.10	1 1014(02)		State funds; \$0.245; Box Ele		: \$0.061	Radal Fill Rd - South of 220th Street	Silde Repair	0.000	2010	0.500				2017
3.00	P 6491(06) P6446(04)	6358 6359	Meade	10.0		Elk Vale Road (FAS 6491) from 225 St at the South Co. Line, N 6 mi. to Elk Creek Road and Elk Creek road (FAS 6446) from Elk Vale Road W 4 mi. to N. Haines Ave	Grading, Interim Surfacing	2.056	2016	4.800				Deferred to 2017
		Total = 3	\$4.8; STP/Match = \$2.509, L	_ocaí Fun	ds = \$2.29	11								
7.00	P 000S(00)010	03DG	Regionwide	0.0		Various locations in the Rapid City Region	County Pavement Marking	0.000	2016	0.156		0.595	5/3/2016	Complete
		\$0.156-	State funds at 60/40 (State-	\$0.094, 0	County- \$0	.062)								

Corrected 12/15/2016

Item	Project Number	PC#	County	Length	Route	Location of Project	Type of Improvement	Federal Funds	Fiscal Year	Total Cost (Mil\$)	Federal Amt (Mil\$)	Total Award	Award Date	Status
					2016	10.0	Miles	2.056	- -	5.262				
						Local Bridge Replacement	t Projects							
34.00	BRO 8052(61)	033L	Pennington	0.0		Structure3.5W &1.3N of Caputa over Rapid Creek (Bradsky Road) SN 52-500- 347	Structure & Approach Grading	0.400	2016	0.500				Deferred to 2017
					2016	0.0	Miles	0.400		0.500				
						Special Projects								
						7								
999.00	EM 1648(06)	04P6	Pennington	0.7		East Anamosa Street Extension from La Crosse Street to Century Road	PE, ROW, Midblock Ped. Crossing with Signals and Push Buttons, Median Island and ADA Ramps, Reconnection of Century Road to include Grading, C&G, PCCP, Asphalt Approach,	0.496	2016	0.605		0.649	4/8/2016	Complete
					2016	0.7	Miles	0.496		0.605				
						Transportation Alternative	s Projects							
2.00	P TAPU(15)	05CC	Pennington	0.5		Rapid City - Along I-190 and SD44/Omaha St. from the existing path on I-190, at the Rapid Creek Bridge, to N. Mount Rushmore Rd	Shared Use Path Construction	0.138	2016	0.169				Deferred to 2018
999.00	* P TAPU(09)	04UA	Pennington	0.9		Rapid City - On the east side of Cambell St. from the end of the side path south of Rocker Dr., north to the rail banked line south of Centre St., southeast on the rail bed to Kennel Dr., north on the west side of Kennel Dr. to Centre St., east on the north side of Centre St. to a private property connection to the intersection of E. Omaha St/ Hwy. 44 and Mickelson Dr.	Shared Use Path Construction	0.207	2016	0.573				Deferred to 2018

Corrected 12/15/2016

Ite	m Project Number	PC#		County	Length	Route	Location of Project	Type of Improvement	Federal Funds	Fiscal Year	Total Cost (Mil\$)	Federal Amt (Mil\$)	Total Award	Award Date	Status
999.0) P TAPU(05)	04U6	Meade		0.8		Black Hawk - On the south side of W. Elm St. From Sturgis Rd. to Seeaire St On the east side of Seeaire St. from W. Elm St. to Oak Ct. and a portion of Peaceful Pines Rd. from Seeaire St. west approximately 783 feet	Sidewalk Construction	0.276	2016	0.337				Deferred to 2017
						2016	2.2	Miles	0.621		1.079				

		Rapid Transit System						
ltem	Project Description	Total Federal Transit Funds	Fiscal Year	Local (Mil\$)	State Amt (Mil\$)	Total Award	Award Date	Status
16-1 FTA 5307	Annual Operating Assistance for Fixed Route and Dial-a-Ride Service and preventive maintenance	0.935	2016	0.916	0.378	1.888	9/17/2015	Ongoing
16-2 FTA 5307	Capital Assistance for purchase of four (4) ADA approved paratransit vehicles	0.263	2016	0.046	0.000	0.310	8/17/2016	Completed
16-3 FTA 5307	Capital Assistance for Bus Barn Renovation	0.430	2016	0.108	0.000	0.538	8/9/2016	Completed
16-4 FTA 5339	Capital Assistance for Bus Barn Renovation	0.484	2016	0.121	0.000	0.605	8/9/2016	Completed